

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-66208 Site Access Permit	John Holland Group	CRA - SER / SAP_1337-O TPA0030832 Seymour CH 101.800 - 106.300 Work Type Seymour Culvert Investigations	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:01 AM 30/03/2026	11:58 PM 17/04/2026	In Progress
PER-66004 Site Access Permit	John Holland Group	CRA - SER / SAP_1267-O TPA0030790 Tallarook between 87.850kp – 89.300kp Work Type Tallarook Abutment B FRP Structures Works - Concrete pours (boom pump)	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:01 AM 18/03/2026	11:59 PM 18/04/2026	Completed
PER-66707 Site Access Permit	John Holland Group	SER - ALB / SAP_1415-O TPA0031002 Benalla Station CH 195.382 - 195.098 Work Type Benalla South Works in V/Line Carpark Shifts: Day & Night · Heritage Investigation / Excavation · Site Establishment Prep Works for ARTC West Occupation	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:02 AM 9/04/2026	11:59 PM 20/04/2026	In Progress
PER-66219 Site Access Permit	John Holland Group	CRA - SER / SAP_1283-O TPA0030540 Wandong CH 55.400 – 55.700 Work Type Broadford - Wandong Road Bridge Works - Crane pad & mobilisation - FRP Bridge Deck - Permanent Barrier Installation - Maintenance	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:01 AM 10/03/2026	11:58 PM 27/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Access *This SAP cancels & replaces SAP_0775-O. This Permit is approved for day & night shift works*				
PER-66400 Site Access Permit	John Holland Group	CRA - SER / SAP_1381-O TPA0030606 Jamieson St, Broadford CH 76.600 – 76.890 Work Type Jamieson Street Gas ULX Works	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:01 AM 1/04/2026	11:59 PM 27/04/2026	In Progress
PER-66216 Site Access Permit	John Holland Group	CRA - SER / SAP_1310-O TPA0030468 Tallarook CH 87.850 - 89.300 Work Type Tallarook Track Works - Batter Excavation, Track Formation Construction, Embankment Widening *This SAP cancels & replaces SAP_0993-O. This Permit is approved for day & night shift works*	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:01 AM 13/03/2026	11:59 PM 27/04/2026	In Progress
PER-66217 Site Access Permit	John Holland Group	CRA - SER / SAP_1308-O TPA0030468 Tallarook CH 87.850 - 89.300 Work Type Tallarook Track Works - Batter Excavation *This Permit is approved for day & night shift works*	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:01 AM 21/03/2026	11:59 PM 27/04/2026	Completed
PER-66205 Site Access Permit	John Holland Group	CRA - SER / SAP_1332-O TPA0030418 High St - Broadford Station Work	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White	12:01 AM 19/03/2026	11:59 PM 27/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Type Access & Laydown Area - Tree & Fence Panel Removal *This SAP cancels & replaces 0874-O, to include 24/7 access.	Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies			
PER-66213 Site Access Permit	John Holland Group	CRA - SER / SAP_1315-O TPA0030625 Tallarook CH 87.850 – 89.300 Work Type Tallarook FRP Structures - MW52 Capping Beam - MW53 Capping Beam - MW53 Culvert Extensions *This SAP cancels & replaces SAP_0939-O. This Permit is approved for day & night shift works*	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:01 AM 17/03/2026	11:59 PM 27/04/2026	In Progress
PER-66708 Site Access Permit	John Holland Group	CRA - SER / SAP_1425-O TPA0030790 Tallarook CH 87.850 – 89.300 Work Type Tallarook Abutment B FRP Structures Works - Concrete pours (boom pump) - Removal of the existing Jersey Barriers using 25t Franna - Excavation of existing ground between pier 2 and Abutment B to expose the bottom of pier 2 using 14t Excavator *This SAP cancels & replaces SAP_1267	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:01 AM 9/04/2026	11:59 PM 27/04/2026	In Progress
PER-66709 Site Access Permit	John Holland Group	CRA - SER / SAP_1424-O TPA0030468 Tallarook CH 87.850 - 89.300 Work Type	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White	12:01 AM 9/04/2026	11:59 PM 27/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Tallarook Track Works - Batter Excavation (Day / Night Works) - Jersey barriers (placed 3m from track) are required to be removed post excavation works in preparation for the major occupation (Day Works) - Laydown of ULX Drainage pipes - drainage works within the off-line formation sections, placement of pipe must not affect or encroach the angle of proposed/zone of influence and must be placed outside the danger zone (Day Works) *This Permit cancels & replaces SAP_1308-O*	Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies			
PER-66214 Site Access Permit	John Holland Group	CRA - SER / SAP_1311-O TPA0030227 Wandong CH 55.400 - 55.600 Work Type Wandong FRP work - Pile breakback - Column construction - Abutment and wingwall construction - RS wall construction *This SAP cancels & replaces SAP_0873-O. This Permit is approved for day & night shift works*	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:01 AM 16/03/2026	11:59 PM 28/04/2026	In Progress
PER-58382 Site Access Permit	John Holland Group	CRA - SER / SAP_0915-O_TP A0030470	Allan Imo Arwyn Taylor Ashley Knight Benjamin	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Short Street Broadford at 76.000KP to 76.600KP Work Type Short Street Bridge Superstructure works Impact Type 1.1. Scaffold Construction Impact Type 3 1. FRP Bridge Decks: Steel Fixing and Concrete Pour 2. Permanent Barrier Install and Stitch Pour 3. Shotcrete 4. Approach Slab Construction 5. Retaining Wall Construction	Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies			
PER-58778 Site Access Permit	John Holland Group	CRA - SER / SAP_0916-O_TP A0030099 Short Street Broadford at 76.450kp to 76.550kp Work Type Short St Piling Works	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress
PER-59008 Site Access Permit	John Holland Group	SER - ALB / SAP_0929-O_T PA0030268 Euroa Station(KP150.900 to KP151.000) Work Type Services install Form Reo pour(FRP) Heavy lifts(Culverts) The Contractor to note that strip drains/ subsoil works are on hold and hence can't proceed under this SAP.	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress
PER-59074 Site Access Permit	John Holland Group	CRA - SER / SAP_0931-O_TP A0030314	Allan Imo Arwyn Taylor Ashley Knight Benjamin	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Tallarook at 87.850kp to 89.300kp Work Type Tallarook Enabling Works - Tree clearing and Grubbing - Telegraph pole removal - Hardstand construction	Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies			
PER-59041 Site Access Permit	John Holland Group	SER - ALB / SAP_0930-O_T PA0030307 Benalla station precinct Work Type Tree removal within Benalla station precinct only.	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress
PER-59107 Site Access Permit	John Holland Group	CRA - SER / SAP_0932-O_T PA0030315 Tallarook at 87.850kp to 89.300kp Work Type Tallarook CSR Construction - Trenching - Underbore - Temp GAK and Temp Pit Installation	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress
PER-59140 Site Access Permit	John Holland Group	CRA - SER / SAP_0933-O_T PA0030468 Tallarook between 87.850kp and 89.300kp Work Type Tallarook Track Works - Batter Excavation - Track Formation Construction - Embankment Widening	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress
PER-59272 Site Access Permit	John Holland Group	CRA - SER / SAP_0939-O_T PA0030625 Tallarook	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham	7:00 AM 5/01/2026	6:00 PM 30/04/2026	Completed

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		between 87.850kp – 89.300kp Work Type Tallarook FRP Structures - MW52 Capping Beam - MW53 Capping Beam - MW53 Culvert Extensions	Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies			
PER-59206 Site Access Permit	John Holland Group	CRA - SER / SAP_0936-O_T PA0030504 Broadford between 76.500kp – 77.000kp Work Type Short St Drainage Works - Drainage Installation - Dig, lay and backfill drainage pipe - Lay and install drainage pit and headwall	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress
PER-59305 Site Access Permit	John Holland Group	CRA - SER / SAP_0941-O_TP A0030098 Marchbanks Broadford at 77.900kp to 78.100kp Work Type Marchbanks Earth works under impact type 1 Marchbanks Piling works under impact type 3	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress
PER-59173 Site Access Permit	John Holland Group	CRA - SER / SAP_0934-O_T PA0030228 Broadford at 77.850kp to 78.000kp Work Type Marchbanks FRP Work - Pile break back - Abutment & Wingwalls construction	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress
PER-59338 Site Access	John Holland Group	CRA - SER /	Allan Imo Arwyn Taylor	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Permit		SAP_0928-O_T PA0030398 Short Street Broadford at 76.000kp to 77.100kp Work Type Impact Type 1 Sleeper Delivery and Laydown Impact Type 3 Short Street Access Track and Ramp	Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies			
PER-59273 Site Access Permit	John Holland Group	SER - ALB / SAP_0940-O_T PA0030096 Euroa Station at 150.000kp to 151.000kp Work Type Euroa Station Enabling Works - Detailed Demolition - TW157 - Platform Access and Footpath - Piling - Bulk Earthworks	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress
PER-60196 Site Access Permit	John Holland Group	SER - ALB / SAP_0985-O TPA0030754 Euroa Station Precinct between 150.000kp - 151.000kp Work Type Euroa Station Construction works 1. Ground Improvement and Blinding 2. Existing Building Void Stab Sand Infill 3. L-Wall and Coping Stone Installation 4. CER Installation 5. Light Pole Pile Installation 6. Platform FRP works 7. Platform Services and Backfill 8. 3rd Party Interconnect Pit Works	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 13/01/2026	6:00 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-58250 Site Access Permit	John Holland Group	CRA - SER / SAP_0871-O_TP A0030191 Short Street Broadford at 76.450kp to 76.550kp Work Type Short St Abutment/ Wingwall Construction -Pile Break Back -Abutment/ Pile Cap Formwork installation -Abutment/ Pile Cap Concrete Pour	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress
PER-58249 Site Access Permit	John Holland Group	CRA - SER / SAP_0869-O_T PA0030298 Broadford Hamilton St at 75.450kp to 75.550kp Work Type Superstructure Works - Girder Delivery - Girder Fit Out - Crane Mobilisation - FRP Bridge Decks - Temporary Barrier Installation - Water Main Installation - Permanent Barrier Installation - Maintenance Access	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress
PER-58285 Site Access Permit	John Holland Group	CRA - SER / SAP_0877-O_T PA0030100 Hamilton Street Broadford at 75.450kp to 75.550kp Work Type Hamilton St Abutment/ Bankseat Construction - Pile Breakback - Abutment Formwork Installation - Concrete Pour	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Including Wingwalls				
PER-58284 Site Access Permit	John Holland Group	CRA - SER / SAP_0876-O_T PA0030599 Short Street Broadford between 75.600kp to 77.000kp Work Type Short St Soil Nail FRP & Shortcrete	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	In Progress
PER-58282 Site Access Permit	John Holland Group	CRA - SER / SAP_0873-O_T PA0030227 Wandong at 55.400kp to 55.600kp Work Type Wandong FRP work - Pile breakback - Column construction - Abutment and wingwall construction - RS wall construction	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 30/04/2026	Completed
PER-62770 Site Access Permit	John Holland Group	Wangaratta Station / SAP_1179-O TPA0030831 Wangaratta Station Underpass 233.850kp Work Type Wangaratta Station Underpass Mural Works	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:02 AM 23/02/2026	11:59 PM 30/04/2026	In Progress
PER-61483 Site Access Permit	John Holland Group	SER - ALB / SAP_1090-O TPA0030761 Benalla Station Precinct at 195.098kp to 195.382kp Work Type Benalla Station Utilities Works (in-ground & above ground) - Electrical & OCS - Inground & above ground -	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:01 AM 31/01/2026	11:59 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		New CER Room fitout - Fire protection system & hydraulic – inground and above ground - Stormwater Pump Station (SWPS)				
PER-62935 Site Access Permit	John Holland Group	CRA - SER / SAP_1113-O TPA0030424 Special Conditions 7. Track Force Protection is to be applied in accordance with the provisions of Rule 3 (Section 15) of the Book of Rules and Operating Procedures Rev 7 as amended. The protection placed at the Outer Hand Signaller must not be removed, except where the works have been completed for the shift and the worksite is to be formally closed by the Track Force Protection Co-ordinator, on advice of the Work Group Supervisor. 8. Prior to protecting the Up BG Track the TFPC is to confirm the ARTC SG Line is protected under an approved method as per the TA20 – ARTC Code of Practice for the Victorian Main Line Operations 9. Pre-start Brief NIFO 2002.2 or equivalent to	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	5:00 AM 10/02/2026	11:58 PM 10/05/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		be completed prior to the commencement of each shift. 10. Personnel on site must hold level 1 qualification (Train Track Safety Awareness) as a minimum.				
PER-64618 Site Access Permit	John Holland Group	CRA - SER / SAP_1266-O TPA0030790 Tallarook between 87.850kp – 89.300kp Work Type Tallarook Abutment B FRP Structures Works - Deflection & Protection Walls and Capping Beams - Steel fixings - Form work erection & dismantling - Concrete pours (line pump only) - Excavation of profile for binding	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:00 AM 5/03/2026	11:59 PM 30/06/2026	In Progress
PER-66706 Site Access Permit	John Holland Group	SER - ALB / SAP_1413-O TPA0031028 Euroa Station Work Type Euroa Station Underpass Shift: Day & Night - Excavation - Backfill - Bored Piles - All Lifting (general Franna, mobile cranes) - Shotcreting - In Ground Services - Waterproofing - FRP (forming, reo, pouring concrete) - Steel Works	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:01 AM 13/04/2026	11:59 PM 30/07/2026	In Progress
PER-58283 Site Access Permit	John Holland Group	CRA - SER / SAP_0874-O_T PA0030418 High St near	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham	7:00 AM 5/01/2026	6:00 PM 31/07/2026	Completed

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Broadford Station Work Type Broadford Tree Removal and Laydown Area	Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies			
PER-58777 Site Access Permit	John Holland Group	CRA - SER / SAP_0914-O_TP A0030557 Wandong - 55.291km - 55.750km Broadford Hamilton Street - 75.350km - 75.600km Broadford Short Street - 76.375km - 76.750km Broadford Marchbanks Road - 77.450km - 78.500km Tallarook - 88.150km - 89.800km Seymour - 103.150km - 104.500km Work Type Corridor Wide Drone Photography	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 18/12/2026	In Progress
PER-58315 Site Access Permit	John Holland Group	CRA - SER / SAP_0880-O_T PA0030236 Wandong (CH55.000-CH56.300) Hamilton (CH75.200-CH75.800) Short St & Marchbanks (CH76.300-CH77.800) Tallarook (CH87.390-CH88.200) Seymour (CH99.770-CH105.000) Euroa Station Precinct (CH150.900-CH151.000) Benalla Station Precinct (195.100-CH195.	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	7:00 AM 5/01/2026	6:00 PM 18/12/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		300) Work Type General Site Access including site surveys, site investigations, site walkthroughs, visual inspections (safety/quality/completions), comms photography, etc				
PER-66705 Site Access Permit	John Holland Group	SER - ALB / SAP_1392-O TPA0031000 Euroa Station Work Type Euroa Station Platform Architecture and Finishes PRELIMINARY WORKS - Day and Night Shift 1. Platform Edge Protection 2. Platform Services and Platform Backfill 3. Coping Stone Adjustment 4. Platform Asphalt	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	12:02 AM 31/03/2026	11:59 PM 18/12/2026	In Progress
Site Access Permit	John Holland Group	CRA - SER / SAP_1407-O_TP A0030919 Wandong CH 55.400 – 55.500 Work Type Adjacent line protection to support ARTC Occupation. NOI 26542 is valid during the times of 04:30 – 22:00.	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	4:30 AM 20/04/2026	10:00 PM 20/04/2026	Upcoming
Site Access Permit	John Holland Group	CRA - SER / SAP_1410-O_TP A0030920 Broadford CH 75.550 – 78.200 Work Type Adjacent line protection to support ARTC Occupation. NOI 26544 is	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton	4:30 AM 20/04/2026	10:00 PM 20/04/2026	Upcoming

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		valid during the times of 04:30 – 22:00.	Sasha Sweeney Tahlea Jefferies			
Site Access Permit	John Holland Group	CRA - SER / SAP_1412-O_TP A0031013 Tallarook CH 88.350 – 88.550 Work Type Adjacent line protection to support ARTC Occupation. NOI 26543 is valid during the times of 04:30 – 22:00	Allan Imo Arwyn Taylor Ashley Knight Benjamin Graham Bianca White Dereck White Gholamreza (Erfan) Pourmosavi Orlagh Dunkerton Sasha Sweeney Tahlea Jefferies	4:30 AM 20/04/2026	10:00 PM 20/04/2026	Upcoming