

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-64585 Site Access Permit	SEPA – South Eastern Program Alliance	Sitewide / SAP_1253-O TPA0030431 Melbourne Metro Goods Lines Kilometre Mark/ Worksite Location South Dynon TMF As per RSWHA 2748A; 2784 B0 & 2784C B0 Work Type High level scope: Work Pack No: SEP-711-SEPA- WPK-XCN-0031 1. Removal of 6.6kV aerial conductors from: - Pole ET to Pole ET2 - Pole ER2 to Pole EQA - Pole EQA to Pole EQ 2. Removal of underground 6.6kV cables from: - Pole ET2 to ER2 - Pole EQ to EN - Sand pugmill to substation 46 - Substation 46 to 47 - Substation 46 to 95 3. Reconfiguratio n of HV insulators on Pole ET 4. Installation of a structural arial- guy cable between Pole ET and Pole ET2 5. Removal of Pole EQA 6. Removal of redundant HV equipment within substation 46 and 47 7. Supply, connection and disconnection of backup generator for V/Line arrivals yard.	Anthony Pierobon Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina Petropoulos Nicholas Cugnetto	6:00 AM 4/03/2026	6:30 PM 30/04/2026	In Progress
PER-61978 Site Access	SEPA – South Eastern	Sitewide / SAP_0884-O	Anthony Pierobon	7:00 AM 5/01/2026	11:57 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Permit	Program Alliance	TPA 0028883 Melbourne Metro Goods Lines Kilometre Mark/ Worksite Location South Dynon TMF - BBQ Area - Fuel Point - Shunt Neck - Standard Gauge Stabling - TMF West - Trainwash & Biowash Work Type Site Investigation Works SDN- STG2-103A Stage 2 1. Service Scanning and Survey 2. Non- Destructive Digging (NDD) 3. Shallow Bore Hole Drilling/ Plate Load Testing 4. Excavation	Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina Petropoulos Nicholas Cugnetto			
PER-61615 Site Access Permit	SEPA – South Eastern Program Alliance	Sitewide / SAP_0894-O TPA0029642 Melbourne Metro Goods Lines Kilometre Mark/ Worksite Location South Dynon TMF incl. Carpark 1/ 5, Bio Wash Loop Rd, Main Access Rd & Large Spares Store 2 and Bogie store pavements (per attachment 1). Work Type Scope of Work: Carparks, Walkways & Access Rds. NOTE: This SAP excludes access/works associated with Carpark 4 Electrical and Telecommuni- cations service route Light Pole	Anthony Pierobon Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina Petropoulos Nicholas Cugnetto	12:01 AM 5/01/2026	11:58 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Foundations Drainage Pavement Installation Concrete Kerb and Channel Fencing Finishes (Tactile, Wheel stops, bollards, Signage, Line marking, Handrails, boom barriers and access, gates for vehicles and pedestrians)				
PER-61616 Site Access Permit	SEPA – South Eastern Program Alliance	Sitewide / SAP_0887-O TPA0029479 Melbourne Metro Goods Lines Kilometre Mark/ Worksite Location South Dynon TMF Work Type FRP (Concrete Pour) Works Site Wide incl. - Enabling works (including NDD) - Slabs and Walls - Pile Caps - Alteration to basement (rd.5&6, 10&11), existing stairs (incl. precast elements), and in-situ stairs/ ramps (guardhouse). - TMF Office Lift & Lobby	Anthony Pierobon Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina Petropoulos Nicholas Cugnetto	12:01 AM 5/01/2026	11:59 PM 30/04/2026	In Progress
PER-63034 Site Access Permit	SEPA – South Eastern Program Alliance	Sitewide / SAP_0848-O TPA0029310 Melbourne Metro Goods Lines Kilometre Mark/ Worksite Location South Dynon Train Maintenance Facility (TMF) Work Type Track and Drainage Works include: -Removal/ reinstatement	Anthony Pierobon Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina Petropoulos Nicholas Cugnetto	5:00 AM 12/01/2026	11:59 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		of driver's walkways, install track signage, rectify soft spots in track formation, track drainage associated with new track construction. -Removal of existing track/turnouts on roads 1-4, Rd. 5 to bogie store & removal of diesel siding, -Realignment/slew tracks rds. 1-4, 8/9 rail from TMF building -Installation/construction DG tracks on Rd. 1, 4, & BG tracks Rd. 10, 2no turnouts & alignment into road 3 align of BG & DG Rd - SWS (CSR, HYDRAULIC & FIRE SERVICES) incl. Install Fire Hydrant & WWTP TWRM and Water -Common Trench with Fire service				
PER-60428 Site Access Permit	SEPA – South Eastern Program Alliance	Sitewide / SAP_1031-O TPA0029239 Melbourne Metro Goods Lines 1 kilometre Mark/ Worksite Location South Dynon TMF Work Type SEPA Stage 2 Scope 1. Hardstand Construction 2. Temp Roads - Loop around Biowash 3. Laydown Area rd. 7-11 4. NDD and Pre-drilling	Anthony Pierobon Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina Petropoulos Nicholas Cugnetto	12:01 AM 19/01/2026	11:59 PM 30/04/2026	In Progress
PER-60427	SEPA – South	Sitewide	Anthony	12:01 AM	11:59 PM	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Site Access Permit	Eastern Program Alliance	/ SAP_0983-O TPA0028868 Melbourne Metro Goods Lines Kilometre Mark/ Worksite Location South Dynon TMF Work Type Site Laydown Area SEPA Stage 2 (inclusive of the following): - West of TMF (Diamond) - West of TMF Rd 1-4 - TMF Internal Rds 10,11 - West of TMF - area between rds. 9/ 10 - Triangle Carpark	Pierobon Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina Petropoulos Nicholas Cugnetto	13/01/2026	30/04/2026	
PER-60429 Site Access Permit	SEPA – South Eastern Program Alliance	Sitewide / SAP_1030-O TPA0029724 Melbourne Metro Goods Lines Kilometre Mark/ Worksite Location South Dynon - Bio wash, TMF, Underfloor Wheel Lathe, Rds 10 & 11, Train wash (excluding new train wash equipment). *All other TMF works are captured as part of TPA0028870. Work Type Sitewide Building Services Installation: electrical, hydraulic, fire, mechanical, OCS & security services, Yard Protection & DPPS, testing & commissioning (base services install & testing required only).	Anthony Pierobon Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina Petropoulos Nicholas Cugnetto	12:01 AM 19/01/2026	11:59 PM 30/04/2026	In Progress
PER-60526 Site Access	SEPA – South Eastern	Sitewide / SAP_1041-O	Anthony Pierobon	12:02 AM 19/01/2026	11:59 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Permit	Program Alliance	TPA0029670 Melbourne Metro Goods Lines Kilometre Mark/ Worksite Location South Dynon Train Maintenance Facility Work Type Roofing/ Cladding works, including installation of roof & wall sheeting, louvres, external doors (incl. roller shutters & rain water goods).	Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina Petropoulos Nicholas Cugnetto			
PER-61550 Site Access Permit	SEPA – South Eastern Program Alliance	Sitewide / SAP_0919-O TPA0030503 South Dynon - Road 11 Work Type Lifting Jacks on Road 11 at South Dynon and will include the following key components: 1. Receipt & laydown · Use gantry crane and a second 13T crane to de-stuff containers. · Inspect lifting gear · Unstrap and lift equipment to the designated laydown area of road 11. 2. Jack erection & positioning · Rig jacks: Gantry crane on the head, Mobile Crane on the base (to tail and prevent swing). · Lift and place jacks to approximate locations. · Clean floor, verify level, and manoeuvre jacks to final positions. 3. Electrical	Anthony Pierobon Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina Petropoulos Nicholas Cugnetto	12:01 AM 5/01/2026	11:59 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		installation · Connect main supply. · Run and terminate MCC-to-jack cabling. · Verify jack numbering and placement. 4. Testing & commissioning · Establish exclusion zone and apply power. · Test E-stop circuit, I/O, and motor rotation. · Set/verify limits and sensors. · Test sirens and strobes.				
PER-61551 Site Access Permit	SEPA – South Eastern Program Alliance	Sitewide / SAP_0917-O TPA0030349 Melbourne Metro Goods Lines Kilometre Mark/ Worksite Location South Dynon TMF Work Type 14No. new Electric powered Derailers and Crowdors to protect against unauthorised movements into the Train Maintenance Facility (TMF) at the following Roads. · TMF Rd 1-4 East (Up side) · TMF 1-4 West (Down side) · TMF 6-11 West (Down side)	Anthony Pierobon Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina Petropoulos Nicholas Cugnetto	12:01 AM 5/02/2026	11:59 PM 30/04/2026	In Progress
PER-61582 Site Access Permit	SEPA – South Eastern Program Alliance	Sitewide / SAP_0895-O TPA0029802 Melbourne Metro Goods Lines Kilometre Mark/ Worksite Location South Dynon TMF Work Type ** This Permit	Anthony Pierobon Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina	12:01 AM 5/01/2026	11:59 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Excludes TMF office, CSR & pole foundation works** Sitewide Services: Power Associated System; Lighting; Operation Control System; Hydraulic & Fire Services (Water, Trade Waste & Sewer, WWTP, Fire); DPPS Reticulation; Yard Protection;	Petropoulos Nicholas Cugnetto			
PER-61912 Site Access Permit	SEPA – South Eastern Program Alliance	Sitewide / SAP_0755-O TPA0030621 Melbourne Metro Goods Lines Kilometre Mark/ Worksite Location South Dynon TMF Work Type Installation of UFWL Specialist Equipment: UFWL Specialist Equipment 1. Pre-Mobilisation & Site Setup • Complete induction, approvals, and documentation for personnel and equipment. • Establish laydown areas, scaffold towers, access routes, crane locations, and site amenities. • Remove roof sections and set up 250T crane for major lifts. 2. Delivery & Unloading of Equipment • Deliver major components	Anthony Pierobon Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina Petropoulos Nicholas Cugnetto	12:01 AM 5/01/2026	11:59 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		(conveyors, sliding frame, machines, ancillary equipment) to laydown area. · Unpack crates and prepare components for staged lifting and installation. 3. Major Mechanical Installation · Install conveyors within pit using gantry crane. · Lift and set sliding frame into pit using 250 t crane, grout fixators. · Lift and install two main machine bases · Install bridging and sliding rails, grout columns, complete alignment checks. 4. Ancillary Systems Installation · Position and connect hydraulic units, fume extraction, electrical cabinets, platforms, and operator interfaces.				
PER-66202 Site Access Permit	SEPA – South Eastern Program Alliance	Sitewide / SAP_1134-O TPA0029642 Melbourne Metro Goods Lines Kilometre Mark/ Worksite Location South Dynon TMF incl. Carpark 1/ 5, Bio Wash Loop Rd, Main Access Rd & Large Spares Store 2 and Bogie store pavements. Adjacent down engine track	Anthony Pierobon Bailey Van Doorn Bradley Malbon Campbell D'arcy Ian Nicholls Jackie Bracey Lachlan Borg Michelina Petropoulos Nicholas Cugnetto	12:01 AM 10/02/2026	11:59 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		and across No. 1, 2 & 3 Diesel Sidings Roads Work Type Scope of Work: Carparks, Walkways & Access Rds. NOTE: This SAP excludes access/works associated with Carpark 4 Electrical and Telecommunic ations service route Light Pole Foundations Drainage Pavement Installation Concrete Kerb and Channel Fencing Finishes (Tactile, Wheel stops, bollards, Signage, Line marking, Handrails, boom barriers and access, gates for vehicles and pedestrians) Diesel Siding Asphalt for Driver walkways: Shunters walkway prep and asphalting works				