



Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-66206 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1335-O TPA0030911 CH30.190 – CH33.905 Work Type Light Pole Installation on Platform - West Tarneit Station	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 12/04/2026	11:59 PM 15/04/2026	Scheduled
PER-66632 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1319-O TPA0030893 CH30.750 - CH33.450 Work Type Existing Network Switch Data Download Signalling Isolation and Disconnection TPWS Aerial Installation and Cable Termination - Pre Testing Axle Counter Balance Testing New TNT971ZB1 and TNT972ZB2 Zone Box Testing Reinstatement of Signalling Assets Function Testing and Rectification of Signalling Assets	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 12/04/2026	11:59 PM 15/04/2026	Scheduled
PER-60857 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1054-O TPA0030680 CH 31.980 - 32.350 Work Type Post- Occupation Works - Stage 1 - Impact Type 1 Works (WGS Supervision): • Back of platform maintenance	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 28/01/2026	11:59 PM 28/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		path construction (outside rail corridor) · Batter final surface trimming & embankment layers (outside rail corridor) · Balustrade and handrail works (hand tools only) Impact Type 1 Works (TFPC Supervision): · Back of platform maintenance path construction (within rail corridor) · Batter final surface trimming & embankment layers (within rail corridor) · Underpass topping slab construction (without heavy plant use i.e. Franna/Crane, Boom Pump) · Underpass structural steel frame & cladding installation (without plant/ machinery use on station platforms) Impact Type 3 Works (Lookout Protection with Engineering Controls): · Underpass topping slab construction (using heavy plant i.e. Franna/Crane, Boom Pump) · Station platform perimeter beams & platform light pole pad footings · Station entrance				

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		<ul style="list-style-type: none"> canopy pad footings (Precast) · Station entrance slabs & ramps · Station entrance stairs 				
PER-60922 Site Access Permit	WPA - Western Program Alliance	 <p>Deer Park JCT to Manor JCT / SAP_1076-O TPA0030680 CH 31.980 - 32.350 Work Type Post-Occupation Works - Stage 2 - Impact Type 1 (TFPC/WGS Supervision): ·</p> <ul style="list-style-type: none"> Back of platform and batter pit & conduits · Batter pole foundations · Back of platform fencing · Platform canopy structural secondary steel works (with no potential to encroach danger zone, and no plant/machinery use on station platforms) · Platform cladding and roofing finishing works (with no potential to encroach danger zone, and no plant/machinery use on station platforms) · Platform hydraulics works (with no potential to encroach danger zone, and no plant/machinery use on station platforms) <p>Impact Type 3</p>	<ul style="list-style-type: none"> David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles 	12:01 AM 2/02/2026	11:59 PM 29/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		(Lookout Including Use of Engineering Controls): • Platform canopy structural secondary steel works • Platform cladding and roofing finishing works • Platform hydraulics works • Installation of entrance canopies (excluding lifting of columns & beams) Impact Type 4 (Track Force Protection): • Installation of entrance canopies				
PER-60889 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1084-O TPA0030680 CH 31.980 - 32.350 Work Type - Post-Occupation Works - Stage 3: • Batter and Carpark Connection Drainage Swale Drainage	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 2/02/2026	11:59 PM 29/04/2026	In Progress
PER-63266 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1130-O TPA0030680 CH 31.980 - 32.350 Work Type Post-Occupation Works - Stage 2 - Impact Type 1 (TFPC/WGS Supervision): • Back of platform and batter pit & conduits • Batter pole	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 10/02/2026	11:59 PM 29/04/2026	In Progress


Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		foundations · Back of platform fencing · Platform canopy structural secondary steel works (with no potential to encroach danger zone, and no plant/machinery use on station platforms) · Platform cladding and roofing finishing works (with no potential to encroach danger zone, and no plant/machinery use on station platforms) · Platform hydraulics works (with no potential to encroach danger zone, and no plant/machinery use on station platforms) Impact Type 3 (Lookout Including Use of Engineering Controls): · Platform canopy structural secondary steel works · Platform cladding and roofing finishing works · Platform hydraulics works · Installation of entrance canopies				
PER-58579 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_0863-O TPA0030237 KP 31.480 – KP 32.350 Work	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 5/01/2026	11:59 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Type - Impact Type 1 Works (TFPC Supervision): <ul style="list-style-type: none"> Crane pad construction (locations as per the diagram on page 3). Rail delineation fencing - blue & white parawebbing or blue flagging with star pickets (min 4m from outermost edge of track). Construction of platform embankments. Installation of canopy foundations & columns - blinding, grouting, and concrete works only. Installation of prefabricated buildings (PSO and CER). Impact Type 4 Works (Track Force Protection): <ul style="list-style-type: none"> Installation of canopy foundations & columns - lifting & installing precast footings and canopy columns. 				
PER-64420 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1177-O TPA0030721 CH32.000 to CH32.316 Work Type Scope of works include: <ul style="list-style-type: none"> Station – Above Ground Containment Building Electrical Systems Cabling General OCS, 	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 1/03/2026	11:59 PM 30/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Lighting & Electrical Fit-out and Device Installation · Carpark and Bus Loop: Pole, Lighting & OCS Device Installation				
PER-66633 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1336-O TPA0030890 CH32.100 Work Type Radio Tower Installation: Footing Excavation Pre- Assembly and Fit Out Lifting Operations	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 10/04/2026	11:59 PM 30/04/2026	In Progress
PER-63200 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1162-O TPA0030680 CH31.980 - CH32.350 Work Type Post Occupation Works – Stage 5 · Construction of Parkiteer · Construction of Pump Station · Construction of Bus Shelter	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 16/02/2026	11:59 PM 16/05/2026	In Progress
PER-63299 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1133-O TPA0030680 CH32.000 - CH32.350 Work Type Post Occupation Works – Stage 4 · Concrete Walkway & Shared User Path construction · Pavement and Subsoil Drain Construction · Kerb	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 19/02/2026	11:59 PM 19/05/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Installation · Asphalting of Carparks · Signage and Linemarking Installation				
PER-66221 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1256-O TPA0030847 CH42.550 Work Type Red and Yellow: Wyndham Vale South SER (WVSER)	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 16/03/2026	11:59 PM 22/05/2026	In Progress
PER-63167 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1172-O TPA0030700 30.200kp - 33.905kp Work Type Signalling Day Works: · Trackside unit installation and cable hauling & termination - Grubbing near and around pits · Installation of double width zone boxes and cable hauling & termination · Civil works · Reds & Yellows · Pre-testing · Grubbing around existing pits	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 19/02/2026	11:59 PM 28/05/2026	In Progress
PER-63694 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1118-O TPA0030700 30.200kp - 33.905kp Work Type Signalling Day Works: · Trackside unit installation and cable hauling & termination · Installation of	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:06 AM 9/02/2026	11:59 PM 28/05/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		double width zone boxes and cable hauling & termination · Civil works · Reds & Yellows · Pre-testing				
PER-66223 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1289-O TPA0030700 30.200kp - 33.905kp Work Type Signalling Day Works: · Trackside unit installation and cable hauling & termination - Grubbing near and around pits · Installation of double width zone boxes and cable hauling & termination · Civil works · Reds & Yellows · Pre-testing · Grubbing around existing pits · Cable Hauling and Joint Preparation	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 PM 17/03/2026	11:58 PM 30/05/2026	In Progress
PER-57325 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_0706-O TPA0030106 CH31500 - CH32600 Work Type Impact Type 1 Works (WGS Supervision): · Use of maintenance access track between Tarneit Road and the site. · Site boundary fencing installation (excluding rail delineation fencing) >15m	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 5/01/2026	11:59 PM 10/06/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		from track. • Haul road and lay-down construction >15m from track. • Dilapidation survey works >15m from track. • Site compound installation. Impact Type 1 Works (TFPC Supervision): • Site boundary fencing installation (excluding rail delineation fencing) within 15m of track. • Haul road and lay-down construction within 15m of track. • Dilapidation Survey works within 15m of track. • Service proving of the CSR.				
PER-57326 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_0707-O TPA0030153 31.480kp – 32.600kp Work Type Impact Type 1 Works (WGS Supervision): • Carpark pavement construction • Drainage installation • Electrical and OCS installation • Hydraulic and sewer installation • Building foundation installation • CSR works outside the Rail Corridor Impact Type 1 Works (TFPC Supervision): • CSR works inside rail	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 5/01/2026	11:59 PM 10/06/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		corridor				
PER-58580 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_0862-O TPA0029813 Deer Park 17.938kp – Wyndham Vale South 42.550kp Work Type Signal Correlation works - Visual inspection only	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 5/01/2026	11:59 PM 30/06/2026	In Progress
PER-63925 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_1224-O TPA0030601 KP31.920 – KP32.150 Work Type Track monitoring survey works: Hand Tools only	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 28/02/2026	11:59 PM 31/07/2026	In Progress
Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_0865-O TPA0030433 Tarneit to Wyndham Vale South ~ KP 29.500 - KP 42.550 Work Type Signalling Cable Installation & Removal Works	David Swan Dean Farrugia Jaimie Brear Kathleen Kelly Kathryn Dodge Matt Stewart Neville Charles	12:01 AM 5/01/2026	11:59 PM 14/04/2026	Expired Not Stopped