




Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-60031 Site Access Permit	Sterling	 Deer Park JCT to Manor JCT / SAP_0976-O TPA0030592 32.278kp – 32.478kp Tarneit Work Type I Construction of Swale Drain in accordance with plans/ specifications approved by Melbourne Water and V/ Line. Under Bridge Occupation Works 1) Site setup, incl delineation, installation of site facilities & survey activities. 2) Execute bulk earthworks beneath the bridge structure, including excavation down to rock bed. 3) Perform rock breaking operations with hydraulic hammers to achieve design depths. 4) Manage and dispose of rock material in accordance with environmental and project guidelines. 5) Install the rock beaching system as per design, with two layers of 0.300mm diameter volcanic rock and additional fill components. 6) Complete batter stabilization works, incorporating volcanic rock and topsoil	Aldrin Mcleod sekman aydin	12:01 PM 10/01/2026	11:58 PM 24/01/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		where necessary. 7) Conduct survey and certification of completed works for safe and compliant operation. 8) Remove all redundant materials and restore the site, including access roads, fencing, and drainage. 9) Demobilise all plant, equipment, and personnel at project completion				
PER-59703 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_0943-O TPA0030601 Tarneit 30.000kp – Wyndham Vale 37.300kp Work Type Major Occupation Works: • Track Removal • CSR Installation • Civil Works • Structures • Platforms and Utilities • Track Construction • Drone Operations	David Swan Dean Farrugia Emily Croswell Jaimie Brear Kathleen Kelly Matt Stewart Neville Charles Rebecca Kupil William El-Cheikh	12:01 AM 10/01/2026	11:59 PM 24/01/2026	In Progress
PER-59668 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_0946-O TPA0030665 Tarneit 30.000kp – Wyndham Vale 37.300kp Work Type Occupation Signalling Works: • Signalling isolations & disconnections • Signal head modification & sighting • Civil	David Swan Dean Farrugia Emily Croswell Jaimie Brear Kathleen Kelly Matt Stewart Neville Charles Rebecca Kupil William El-Cheikh	12:02 AM 10/01/2026	11:59 PM 24/01/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		works • Reds & Yellows • Reinstatement s • Function testing & recertification				
PER-59734 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_0926-O TPA0030601 Tarneit 30.000kp – Wyndham Vale 38.700kp Work Type Mobilisation of Track Machines (Tamper & Regulator) within PTF limits: • Track Tamping & Regulating • Travelling • Stabling	David Swan Dean Farrugia Emily Croswell Jaimie Brear Kathleen Kelly Matt Stewart Neville Charles Rebecca Kupil William El-Cheikh	12:01 AM 12/01/2026	11:59 PM 24/01/2026	In Progress
PER-59767 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_0925-O TPA0030601 Wyndham Vale South Turnback Siding - WVS911 to Baulks Work Type Stabling of Track Machines at Wyndham Vale South Turnback Siding	David Swan Dean Farrugia Emily Croswell Jaimie Brear Kathleen Kelly Matt Stewart Neville Charles Rebecca Kupil William El-Cheikh	12:01 AM 5/01/2026	11:59 PM 30/01/2026	In Progress
PER-58745 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_0865-O TPA0030433 Tarneit to Wyndham Vale South ~ KP 29.500 - KP 42.550 Work Type Signalling Cable Installation & Removal Works	David Swan Dean Farrugia Emily Croswell Jaimie Brear Kathleen Kelly Matt Stewart Neville Charles Rebecca Kupil William El-Cheikh	12:01 AM 5/01/2026	11:59 PM 14/04/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-58579 Site Access Permit	WPA - Western Program Alliance	 <p>Deer Park JCT to Manor JCT / SAP_0863-O TPA0030237 KP 31.480 – KP 32.350 Work Type - Impact Type 1 Works (TFPC Supervision): • Crane pad construction (locations as per the diagram on page 3). • Rail delineation fencing - blue & white parawebbing or blue flagging with star pickets (min 4m from outermost edge of track). • Construction of platform embankments. • Installation of canopy foundations & columns - blinding, grouting, and concrete works only. • Installation of prefabricated buildings (PSO and CER). Impact Type 4 Works (Track Force Protection): • Installation of canopy foundations & columns - lifting & installing precast footings and canopy columns.</p>	David Swan Dean Farrugia Emily Croswell Jaimie Brear Kathleen Kelly Matt Stewart Neville Charles Rebecca Kupil William El- Cheikh	12:01 AM 5/01/2026	11:59 PM 30/04/2026	In Progress
PER-57325 Site Access Permit	WPA - Western Program Alliance	 <p>Deer Park JCT to Manor JCT / SAP_0706-O TPA0030106 CH31500 - CH32600 Work Type Impact Type 1 Works</p>	David Swan Dean Farrugia Emily Croswell Jaimie Brear Kathleen Kelly Matt Stewart Neville Charles Rebecca Kupil William El- Cheikh	12:01 AM 5/01/2026	11:59 PM 10/06/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		(WGS Supervision): • Use of maintenance access track between Tarneit Road and the site. • Site boundary fencing installation (excluding rail delineation fencing) >15m from track. • Haul road and lay-down construction >15m from track. • Dilapidation survey works >15m from track. • Site compound installation. Impact Type 1 Works (TFPC Supervision): • Site boundary fencing installation (excluding rail delineation fencing) within 15m of track. • Haul road and lay-down construction within 15m of track. • Dilapidation Survey works within 15m of track. • Service proving of the CSR.				
PER-57326 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_0707-O TPA0030153 31.480kp – 32.600kp Work Type Impact Type 1 Works (WGS Supervision): • Carpark pavement construction • Drainage installation • Electrical and OCS installation •	David Swan Dean Farrugia Emily Croswell Jaimie Brear Kathleen Kelly Matt Stewart Neville Charles Rebecca Kupil William El-Cheikh	12:01 AM 5/01/2026	11:59 PM 10/06/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		Hydraulic and sewer installation • Building foundation installation • CSR works outside the Rail Corridor Impact Type 1 Works (TFPC Supervision): • CSR works inside rail corridor				
PER-58580 Site Access Permit	WPA - Western Program Alliance	 Deer Park JCT to Manor JCT / SAP_0862-O TPA0029813 Deer Park 17.938kp – Wyndham Vale South 42.550kp Work Type Signal Correlation works - Visual inspection only	David Swan Dean Farrugia Emily Crowell Jaimie Brear Kathleen Kelly Matt Stewart Neville Charles Rebecca Kupil William El-Cheikh	12:01 AM 5/01/2026	11:59 PM 30/06/2026	In Progress
Site Access Permit	Sterling	 Deer Park JCT to Manor JCT / SAP_1046-O TPA0030638 West Tarneit between Kp 29.500– Kp 35.350 Work Type 1. C25-11 - Orchard Estate Waterways -Scope of Works • Access Tracks • Site Facilities • Rock beaching generation and sorting • Site stripping • Water control • Material Deliveries • Site Set Out C25-11 - Davis Creek East Waterway WHSMP (CMP) • Site preliminaries • Traffic management • Surveying and set-out • Earthworks	Aldrin Mcleod sekman aydin	12:01 AM 26/01/2026	11:59 PM 2/04/2026	Upcoming

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		including cut and fill • Geotechnical testing/ investigation • In-situ & precast concrete works • Trenching excavation • Pipe works • Civil works • Conduit work				